

COMPLETION REPORT

1	Name of the work	Ward Maintenance for Gangmens, Tractors & JCB for Removing silt & debris in the drains road side burms in Dasarahalli ward No 14		
2	Sanctioned Estimate No. & Date	EOPD/TS/140/14-12-2015		
3	Head of Account which is chargeable	P2-1721		
4	Instrument Order NO. & Date	EO/DO/14/390/14-12-2015		
5	Name Of Contractor	Sri. N. Shivananda, No .35 2nd Cross, 1st 'A' Main Road, Defence Colony Bagalagunte, Bangalore-560 073		
6	Time Stipulated for Completion of work			
a				
b	Delay in Exculpation of Work			
7	Measurement recorded in	MNO 3413/14-15 P2 341225 to 341226		
8	Check Measurement of the Asst			
9	Name of the office/official in charge of the work			
10	a) Asst. Eng/junior Eng	D.S. Chaudhary		
	b) Asst. Exe Engineer	S. S. Chaudhary		

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
12.12.15	10/2576	1	182424

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು


ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ, ವಲಯ, ಬೆಂಗಳೂರು


ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ